

**GREENMARK PROPERTIES  
MAYFAIR BHEL VILLAS, KONDAKAL, HYDERABAD**

S No	Description	Total Buildings	Completed	Balance	1	2	3	4	5	6	7	8	9	10	11
					Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22
1	Completion of footings, Pedestals, Plinth Beams & Floor PCC	678								COMPLETED					
2	Completion of Ground Floor (GF) Slab	678								COMPLETED					
3	Completion of First Floor (FF) Slab	678								COMPLETED					
4	Completion of head room slabs	678								COMPLETED					
5	Completion of Brick Work									COMPLETED					
i	Ground floor	678	678	0											
ii	First floor	678	666	12		12									
iii	Head room	678	287	391		150	241								
iv	Parapet	678	372	306		150	156								
6	Completion of Internal & External Plastering, Terrace water Proofing														
i	Internal Plastering	678	510	168		100	68								
ii	Head room Internal Plastering	678	210	468		120	150	198							
iii	External Plastering	678	250	428		100	100	110	118						
iv	Terrace water Proofing	678	159	519		100	120	140	159						
v	Head room water Proofing	678	120	558		120	130	150	158						
vi	Toilet water Proofing	678	80	598		80	120	128	130	140					
7	Completion of Door Frames, Shutters, Floor Tile, Dado works, Internal & External Paint works														
i	Toilet dado and flooring	678	41	637		50	100	120	120	120	127				
ii	Flooring tiles	678	39	639		50	100	120	120	120	129				
iii	Staircase flooring	678	54	624		100	120	130	130	144					
iv	Door frames and shutters	678	2	676			50	100	120	130	130	146			
v	UPVC windows	678	2	676			50	100	120	130	130	146			
vi	Internal paint	678	2	676			50	100	120	130	130	146			
vii	External paint	678	2	676			50	100	120	130	130	146			
8	Completion of Electrical & Plumbing works														
i	Electrical conductors	678	500	178		100	78								
ii	Electrical wiring	678	2	676			50	100	120	130	130	146			
iii	Gpc lines	678	250	428		100	150	178							
9	Completion of Pavers, stair case railing, compound wall & infra development work to A-schedule of property.	678	2	676			50	50	100	100	100	100	100	76	
10	Handing over	678	2	676											Onwards



**MAYFAIR BHEL INFERA WORKS SCHEDULE (DECEMBER 2021)**

SNo	DESCRIPTION	UNIT	QTY	Completed	Balance	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21
	<b>Wet Mix</b>														
1	ROADS 80 FEET	KM	0.353												
	ROADS 50 FEET	KM	0.9												
	ROADS 40 FEET	KM	4.7												
	ROADS 30 FEET	KM	0.153												
a	<b>CC Roads</b>														
	ROADS 80 FEET	KM	0.353												
	ROADS 50 FEET	KM	0.9												
	ROADS 40 FEET	KM	4.7												
	ROADS 30 FEET	KM	0.153												
2	Kerb	KM	13												
3	Footpath	SQM	1270.8												
4	Electrical poles	NO	400												
5	SWG manholes	NO	395												
6	Storm water drain length	KM	0.9												
7	SEWAGE PIPES LENGTH														
	160 dia	KM	9.441												
	250 dia	KM	0.413												
	315 dia	KM	0.155												
	400 dia	KM	0.017												
8	Tennis court	SQM	719												
9	UG SUMP														
	Raw water capacity	KL	235												
	Drinking water capacity	KL	105												
	Soft water capacity	KL	705												
10	STRUM WATER SUMPS	NO	3												
11	ELECTRICAL SUB STATIONS	NO	5												
12	STP	KLD	725												
13	Club house	sft	47675												
a	Club House Finishes														



*Handwritten signature and date: 12/12/21*