

BHEL MAYFAIR HOUSING PROJECT		
PROJECT STATUS 31-07-2020		
S.NO	DESCRIPTION OF WORK	WORK PROGRESS
1	EXCAVATION	678
2	PCC	678
3	FOOTING	678
4	PEDESTALS	678
5	BACK FILLING	678
6	PLINTH BEAM	678
7	GF COLUMNS	616
8	FLOOR PCC	673
9	GF SLAB	578
10	FF COLUMNS	518
11	FF SLAB	470
12	G F BLOCK WORK	277
13	FF BLOCK WORK	211
14	INTERNAL PLASTERING	31
15	EXTERNAL PLASTERING	5
16	ELECTRICAL conduting	88
17	PLUMBING	13
18	WATER PROOFING	12

INFRA	
1	Road excavation completed 28 roads out of 34
2	WMM completed in 14 roads
3	Club house Ground floor slab Completed & First floor columns in progress
4	Storm water harvesting pit one number completed out of 3
5	Preliminary works started for Parks
6	UG SUMP and STP excavation planning to start by 25th